

Bulldo Liaison Group Meeting, 28 August 2013

Report from Chair, Eleanor Scott

Update on New LLW Facilities

- Work continues on the lower vault drainage, pumping chamber installations and the flood barrier basin installations
- Work has commenced on the concrete apron slabs and concrete ramp finishes
- Mechanical and electrical fit-out has commenced
- Still on programme for completion by 19 December following which the site will be handed over to DSRL

Firing Range

- Pre-construction work to commence on 2 September
- Rock is to be moved from the NLLWF PPC area to the firing range site. A drawing indicating the proposed route was tabled for discussion. Residents have concerns of the portion of haul road being constructed parallel to the foreshore access road. Graham Construction took an action to review the position of this section of the road.

Update on other site activities

DSRL provided brief updates on other work taking place on the site

- Shaft & Silo
- Security Enhancements
- PPC Application to SEPA
- Testing of the old site alert
- Site exercise

The residents raised their concerns at CNC officers' lack of knowledge as to who the locals are. CNC officers will be visiting the residents to obtain information which will be kept in the police control room which should allow the residents to go about their business without being approached by officers.

Frequency of Meetings

As construction of phase one is nearing completion it seemed an appropriate time to discuss the meetings going forward. Liaison outwith the meetings would continue. After discussion it was decided to keep this on the agenda for further discussion at the November meeting.