

DSG Action - examples of waste treatment at other NDA sites




Chapelcross Gas Duct Waste Export Project


Gavin Davidson
Dave Saul
8th January 2018



AGENDA

- Background and Context
- Status – Story so Far
- Schedule
- Pictorial Step through the project
- Risks
- AOB/Questions
- Supplementary Information





BACKGROUND AND CONTEXT



- Chapelcross has successfully removed the upper gas ducts from all 16 boilers
- As a result the following components need to be removed from site for treatment:
 - X 16 Gas Duct and Bridge Sections
 - X 16 Elbow Sections
 - Convoluted Pipework
 - Filter Pots



| 3

STATUS – STORY SO FAR

Tender Submission – 20/11/2017

Tender Assessment Complete – 06/12/2017

Preferred Bidder Announced – 07/12/2017

Early Works Proposal Submitted – 12/12/2017

Early Works Contract Award – 18/12/2017

Full Contract Award Anticipated - 12/01/2018

Anticipated Site Works Commencement – 26/01/2018

Anticipated LLWR Take Title to Waste – TBC

Anticipated Gas Ducts Removed from Site – 13/04/2018



| 4

SCHEDULE


Tender Schedule Submitted

Schedule developed based upon impacted dates outlined in the previous slide

Schedule transferred to P6 as a base Schedule


Current Schedule Provides Options for LLWR to Take Title to the Waste given the Later Start Date

Schedule to be reviewed and P50 Modelling to be undertaken



| 5

STEP THROUGH THE PROJECT



| 6

STEP THROUGH THE PROJECT

Components located in two areas

Filter Pots palletised and stored in containers

Convolutd pipework bagged

Elbows bagged and sealed with blanking plates

Ducts bagged and sealed with blanking plates



| 7

STEP THROUGH THE PROJECT

Strategy

Transport Filter Pots and Convolutd Pipework in existing site containers (IP1) to Lillyhall for treatment

Transport Elbows as SCO1 packages to Sweden for treatment (current TFS)

Transport Duct Assemblies as SCO1 packages to Sweden for treatment (new TFS)

Requirements

Confirmation of radiological status

Confirmation of physical integrity

Confirmation of transport category

Confirmation of Cyclife and LLWR Waste Acceptance Criteria



| 8

STEP THROUGH THE PROJECT

Filter Pots and Convoluted Pipework

Size reduction of pipework to fit container

Elbows

Have been transported previously




| 9

STEP THROUGH THE PROJECT

Duct Assemblies

Road Transport to north east port

In transit storage at port



| 10

STEP THROUGH THE PROJECT

Duct Assemblies

Sea transport direct to Cyclife Sweden

New TFS for project



| 11

RISKS

Tender Risk Analysis Process Undertaken

LFE From Similar Projects Such as Berkeley Boilers Considered.

Tender Risk Register Produced and Submitted

Top 5 Risk As Follows:

- Adverse Weather Conditions
- Unforeseen Radiological Conditions – i.e. External Contamination Impacting Transport Category
- Transport Category Outside of SCO1
- Structural Integrity Items to be Removed
- Third Party Approvals/Intervention



AOB/QUESTIONS

Thanks You For Your Time



Studsvik



Berkeley Boilers - Stakeholder Information

The Berkeley Boilers Project


Studsvik has successfully completed the work to transport and treat five of the boilers (heat exchangers) from the Berkeley power station. All five boilers have now been recycled at Studsvik's specialist large components facility, within our own nuclear licensed site, in Sweden. The secondary residues will be sent back for safe disposal at the Low Level Waste Repository (LLWR) in quarter 1 of 2013.

Following on from this success, Studsvik has been appointed as the main contractor to the LLW Repository (LLWR), on behalf of Magnox, for the transport and treatment of the final 10 boilers that remain laid down around the reactor buildings. This will effectively apply the same methodology as the first project and complete the 'skyline' transformation of the Berkeley site by removing all of the original boilers.

This brochure has been prepared to provide interested stakeholders with feedback from the first contract (Lot 1) and information on the second project (Lot 2).



Lot 2 Project Relationships



Lot 2 Key Dates

Contract awarded November 2012

Lifting operations begin in February 2013

All boilers off site by 15/03/13

All secondary wastes returned within 2 years in December 2014


all the above dates are weather dependent

Key regulatory bodies involved in the project:

Environment Agency (EA)
Office for Nuclear Regulation (ONR)
Maritime and Coastguard Agency (MCA)
Highways Agency (HA)
Swedish Radiation Safety Authority (SSSM)
Finnish Radiation and Nuclear Safety Authority (STUK)
Gloucestershire County Council (GCC)
Department for Transport (DFT)

Sustainable Decommissioning

Recycling of the first 5 boilers has saved around 1900 cubic metres of space at LLWR, the equivalent of 97 half height ISO containers.




The UK Low Level Waste Repository (LLWR) in West Cumbria

The decommissioning of nuclear sites across the UK will produce significant quantities of low level radioactive solid wastes over many decades. Only the Low Level Waste Repository - the UK's primary facility for disposal of low level radioactive waste, situated in West Cumbria - is able to dispose of low level wastes, of any scale, and this has limited capacity.

The UK's National Low Level Waste Strategy involves avoiding production of such wastes, where possible, and the application of the waste hierarchy (avoid, reduce, reuse, recycle, dispose etc).

One hundred half height ISO containers would have been required if the first 5 boilers had been segmented and sent directly to LLWR for disposal. Due to treatment and recycling by Studsvik, only 3 half height ISO containers will be disposed of in the vault saving 1891.5 cubic metres of space at LLWR. The recycled metal will be used again, providing major environmental benefits.



100 half height ISO containers would have been sent for disposal to LLWR if the five boilers were not recycled

Berkeley Boilers - Lot 1 Case Study

Background

- Each of the two reactors had 8 boilers housed internally to the reactor buildings
- The boilers were de-lagged and disconnected during the decommissioning preparations
- Each boiler measures 21m long, 5 meters in diameter and weighs approximately 310 tonnes
- One boiler was size reduced on-site and disposed of as low level waste in the 1990s
- The remaining boilers were stored horizontally around each reactor (15 in total)
- It was originally planned to leave all 15 boilers in situ until the final site clearance in 2074
- There were only very low levels of internal contamination present


Work carried out





The project to transport and treat the first 5 boilers included a number of stages:

- Enabling works
 - Regulatory approvals
 - Site preparations
 - Design work
- Lifting & site transport
- Off site transport
- Treatment & recycling
- Secondary waste

Benefits from the project

- Accelerated hazard reduction
- Waste not being left for future generations to manage
- Supporting local infrastructure (the use of Sharpness Docks)
- Good for the environment - the re-cycling of metal for re-use
- The key part of the final site clearance completed early
- Noticeable landscape change
- Visible demonstration of the progress of decommissioning at the Berkeley site
- Demonstration of safe dealing of complex tasks by nuclear industry





**23rd March
2012**

Transport 5th boiler

**19th April
2012**

Treatment began
on 1st boiler

**31st December
2012**

Treatment of final
boiler completed

**Quarter 1
2013**

Return of secondary
waste to LLWR

Transport (3 - 5)

The boilers were transferred to Sharpness docks by long, multi-wheeled trailers that were driven by suitable heavy haulage tractor units. From Sharpness, they were transported to Bristol docks by a specialist barge, then transferred to the sea vessel for their onward journey to Sweden.

Treatment (6 - 9)

Once the boilers arrived in Sweden at the Studsvik site harbour, they underwent treatment by size reduction, decontamination and metal melting to recycle the metal. The final stage is to package and return the secondary waste to the LLWR in Cumbria, UK for disposal during 2013.

Safety, quality and regulatory performance

Five boilers were safely transported from Berkeley to the Studsvik site in Sweden without incident. The boilers left the UK on 31st March and arrived on 6th April.

The first stage involved a road journey of approximately two hours between the Berkeley site and the nearest port of Sharpness. Three separate road consignments were involved, the first for one boiler then two journeys each with two boilers. With each journey there was a significant amount of local support and many Heavy Transport enthusiasts from around the world joined the crowds of residents.

The boilers were transferred safely by barge from Sharpness to the larger port of Avonmouth and here all of the boilers were loaded onto a sea going vessel.

Each stage of the transportation was carried out in accordance with all national and international regulatory requirements. This involved multiple agencies from UK (EA, ONR, MCA, HA, GCC), Sweden (SSSM), Finland (STUK).

All of the work associated with the boilers was carried out to the highest standards of Safety and Quality. Some of the techniques used by the project team have been regarded as 'innovative' or 'best practice' and will be used in the future by a number of project participants.

A key success of the project has been the collaborative teamwork between all project participants.



NDA Supply Chain Award

Studsvik, LLWR and ALE won the 'Best Example of Collaboration' in the Nuclear Decommissioning Authority (NDA) Supply Chain Awards for working together effectively on the Berkeley boilers Lot 1 project.

Described as an "outstanding example of SLC and supply chain collaboration across borders", the judging panel wrote:

"The sheer size of this project meant that it represented a huge step forward in the decommissioning of the Berkeley site and is the largest ever shipment of decommissioned components from a UK nuclear site, and has paved the way for more shipments in the future, saving vital resources in our low level repository."

Ron Gorham, Chair of the judging panel and the NDA's Head of Supply Chain and SME Champion, said: "We were extremely impressed by the collaborative working, range of innovation and sheer dedication of our supply chain, whether they were large consortia or small enterprises - all make a hugely valuable contribution to our mission, and we could not function without them."

Sam Usher, President of Studsvik added "We are delighted that Studsvik and our partners have been recognised by the NDA for our work on this challenging project. The Berkeley Boilers project has clearly demonstrated how effective teamwork can deliver real and tangible progress in the cleanup of our nuclear legacy".




From l to r: Nigel Kitt (ALE), Matt Taylor (Studsvik), Ron Gorham (NDA), Peter Walkden (Magnox)

Lessons Learned

We learnt the following points were key to delivering a successful project of this size:-

- Key focus on safety and quality
- Effective collaboration between project participants
- Regular communication with Stakeholders
- Early regulatory engagement
- Regular risk reviews
- Early enabling activities
- Pro-active characterisation to enable better development of scope of work



Project Radiological Information

This section compares the doses predicted in the Prior Radiological Assessment (information in Lot 1 Stakeholder brochure) with those actually accrued by the workforce on the project. Dose minimisation techniques and regular monitoring of the radiological conditions were undertaken to ensure doses to the workers were As Low as Reasonably Practicable (ALARP), complying with the Ionising Radiation Regulations (1999).

Doses for the Removal of 5 Boilers measured in micro Sieverts (μSv)

Project Role	Predicted Dose	Actual Dose
Driver of a transport vehicle	31 μSv	6 μSv
Lifting and transport engineer	40 μSv	3 μSv

In comparison, the dose of radiation from a transatlantic flight is 70 μSv

As the table shows the doses received by the project staff were very low, and the majority are consistent with background radiation and clearly indicate how effective the controls were at minimising dose exposure.